

Western Sydney Stadium

Community Consultative Committee - meeting four
October 2018



NSW
GOVERNMENT

The concrete structure of the stadium is now complete, and the highest point of the stadium has been reached



The steel structure is almost complete, with the final roof panels being lifted into place, and the roof fabric installed



Fitout works are underway with services being installed throughout the stadium, and food and beverage outlets and other amenities being installed throughout the concourse



What's been happening onsite?

- 26,000 cubic metres of concrete poured – more than 10 Olympic swimming pools
- 3,300 out of 4,300 tonnes of steel lifted into place
- Around 400 people on site everyday, including steel riggers, roofers, plumbers, electricians, tilers, plasterers and carpenters



What else has been happening?

- Minister for Western Sydney and Minister for Sport Stuart Ayres joined Member for Parramatta Geoff Lee to tour the stadium in late August
- Key stakeholder tours including Parramatta Eels, Tigers and Western Sydney Wanderers tour of WSS in late September
- August newsletter distributed
- A small number of car park spaces remain closed in the O'Connell Street car park



What's happening next?

- Completion of the structure
- Start of installation of 30,000 seats
- LED ribbon boards
- Scoreboards
- Public domain works



Questions

