

Western Sydney Stadium

Community Consultative Committee - meeting five
December 2018



All structural work is now complete. The roof fabric will be complete before Christmas.



Fitout works are continuing with food and beverage outlets being finished progressively. The flooring and joinery installation is well underway.



The external precinct works have started and commissioning activities have also commenced.



What's been happening onsite?

- 4,300 tonnes of steel has now been lifted into place
- Seat installation started in mid-October and already 15,000 seats have been installed
- Around 400 people continue to be on site everyday, including roofers, plumbers, electricians, tilers, plasterers and carpenters.



What's happening next?

- Closure of northern pathway for one week (Wednesday 5 December to Wednesday 12 December)
- Pedestrians be diverted via the 'Eels Place'
- Fitout works will continue until March 2019.



Questions

